

# NHCP 14-18 OCT 13 “Quad” Chart

## Replacement Hospital Projects

- Construction 97% complete; 97% overall
- Vandegrift median replacement completed
- Reclaimed water connection underway
- Traffic/street signage underway
- Final punchlist verification underway

## Transition Team Key Information

- Nov 7 & 8: Day in the Life Training
- Nov 14: Mock Patient Transportation Exercise
- Nov 15: Media Day/Open House
- Dec 2-15: Staff move to new facility
- Jan 31, 2014: Ribbon Cutting Ceremony

