

NHCP 27 – 31 May 13 “Quad” Chart

Replacement Hospital Projects

- Construction 86% complete; 79% overall
- Domestic water tanks filled; chiller #3 is online
- Filling underground water tanks in progress
- Helipad retaining wall complete; grading of pad and access road in progress
- Punchlist inspections have started on the west side of levels 1 & 2
- Project was presented the DBIA award last week for the best project in progress in the region

Transition Team Key Information

- Tiger Team Transition meeting
- Crown movers review all large/heavy equipment that will be moved

DW Tanks Sealed/Filled



Heavy Equipment Review




NHCP Weekly “Quad” Chart

Heavy Equipment Review



Retaining Wall



Helipad Location

